SD EForm - 0437 V1

DEPARTMENT of ENVIRONMENT and NATURAL RESOURCES
Minerals & Mining Program - Oil & Gas Section
2050 West Main, Suite #1, Rapid City, SD 57702-2493
Telephone: 605-394-2229, FAX: 605-394-5317

FORM 2

RECEIVED
MAR 13 2006
DEPT OF ENVIRONMENT & NATURAL RESOURCES - RCRO

APPLICATION FOR PERMIT TO DRILL

SOUTH DAKOTA STATE GEOLOGICAL SURVEY WESTERN FIELD OFFICE

Type of work:
[✓] Drill New Well [ ] Reenter Well [ ] Drill Directional Well
[ ] Other _____

Type of well:
[✓] Oil Well [ ] Gas Well [ ] Injection
[ ] Other _____

Name and Address of Operator: Telephone
Peter K. Roosevelt 518 17th Street Suite 1140, Denver, CO 80202 (303) 825-8606

Name and Address of Surface Owner:
Beverly Stearns 302 Canton Ave. Hot Springs, SD 57747 605-745-4581

Name and Address of Drilling Contractor and Rig Number:
as yet unknown

Surface Location of well: Qtr-Qtr, Sec, Twp, Rge, County, feet from nearest lines of section, and latitude and longitude (if available):
NE SE, Section 36, T9S, R2E, Fall River, SD 560' west of the east line and 1920' north of the south line

If Directional, top of pay and bottom hole location from nearest lines of section:

Acres in Spacing (Drilling) Unit: 40 acres

Description of Spacing Unit: NE SE Section 36

Well Name and Number	Elevation	Field and Pool, or Wildcat	Proposed Depth and Formation
9-36-1x State	3772.5 ft.	wildcat	3200 ft. Leo

Size of Hole	Size of Casing	Weight per Foot	Depth	Cementing Program (amount, type, additives)	Depth
1) 12 1/4"	8 5/8"	24#	150 ft.	150 sacks regular cement to surface	150 ft.
2) 8 7/8"	5 1/2"	15#	3200ft	Sufficient cement to cement across the Fall River formation	3200ft
3)					
4)					

Describe Proposed Operations (Clearly State all Pertinent Details, and Give Pertinent Dates, Including Estimated Date of Starting any Proposed Work). Use additional page(s) if appropriate.

Drill 12 1/4" surface hole to 155ft., set 150ft. of 8 5/8" casing and cement to surface with good returns. Drill 7 7/8" hole to 3200ft. Log and run 5 1/2" production casing cemented in two stages. First stage: 150 sacks regular cement. Second stage: sufficient to cement across the Fall River formation or plug and abandon according to the rules of DENR of SD. Pits will be lined with 12ml liner.

I hereby certify that the foregoing as to any work or operation performed is a true and correct report of such work or operation.

Signature	Name (Print)	Title	Date
Peter K Roosevelt	Peter K. Roosevelt	Operator	03/08/2006

FOR OFFICE USE ONLY

Approved By: Fred W Steece Title: Supervisor, Oil and Gas Section

Permit No. 1775 API No. 40 047 20324 Date Issued: March 24, 2006

Conditions, if any, on attached page.